## HLL LIFECARE LIMITED, KANAGALA

## Annexure

## Work :GMP Partition in Unipill ware house.

SI.	Description	Unit	Qty	Rate	Amount
No	-	onit	QLy	Nate	Amount
1	MODULAR WALLS Supply and Installation of Modular				
	sandwiched walls of 80 mm thickness with both sides G.I. Powder coated of 60-80 microns froming smooth surface finish with PUFF as infill with density of 40+-2 Kg/m3 & 0.8mm Thick hot dipped GI Sheet with zinc coating of 120gsm, necessary stifner to be given as per manufacturer's standard and as per sample approved, including built in risers with perforated return air grilles & provision for installing G4 synthetic washable filters in riser, electrical conduiting and cut-outs for sockets, switches, Magnehelic Guage Box and complete in all respect including, supports, sealants, etc. The filler insulation material shall be PUF .	Sqm	185		
	MODULAR WALKABLE FALSE CEILING				
2	Supply and Installation of Modular Walkable ceiling sandwiched with minimum 50 mm Thk G.I. Powder coated of 60-80 microns froming smooth surface finish with PUF as infill with density of 45Kg/m3 & 0.8mm Thick hot dipped GI Sheet with zinc coating of 120gsm, necessary stifner to be given as per manufacturer's standard and as per sample approved, including cutouts for HEPA filter box housing, Light fitting, Pendants & Utilities as shown in the respective drawings and complete in all respects including, supports, hangers, sealants, etc. (The load bearing capacity to be more than 150kg/m2).	Sqm	135		
	CLEAN ROOM VIEW PANELS				
3	View panel both side flushed with glasses hermetically sealed (moisture removed) as per manufacturer's standard and as per sample approved. Size (W x H) in mm				
	MVP 1 : 1500 x 1000 mm (Internal) double glass view panel flushed both sides to suit for 80mm Modular panel	Nos	3		

	CLEAN ROOM DOORS			
4	Clean room doors with view panels made from G.I. Powder coated of 60-80 microns froming smooth surface finish with PUF as infill with density of 45Kg/m3 & 0.8mm Thick hot dipped GI Sheet with zinc coating of 120gsm, necessary stifner to be given complete with door bottom drop seal, clean room bearing hinges and door closure suitable for clean room as per manufacturer's standard and as per sample approved. Price to include cost of Mortice dead bolt both side key operation cylinder locks, SS 'D' handles, View panel, kick plates and any other hardware complete required. Size (W x H) in mm.			
а	MD2: Double door -(internal) 1500x2100 mm Unequal/equal door (with View Panel)	Nos	2	
b	MD4: Double door -(internal) 2000x2100 mm Equal door (with View Panel)	Nos	1	
	COVING			
5	Extruded Aluminium/PVC Modular Coving of minimum 42 to 50mm radius (Flushed and Sealed) as per manufacturer's standard & as per sample approved with all necessary supports and fittings. Corners shall be coved with special coving profiles. Also ref to technical specification in the tender			
а	Wall to Wall Coving	Rmt	40	
b	Wall to Ceiling Coving including cove connection	Rmt	70	
С	Wall to Floor Coving	Rmt	70	
	Total Amount			

Contractor's seal with sign